



- Key**
- Existing
 - Trees
 - Rough Grassland
 - Drystone Wall
 - Proposed
 - Woodland planting
 - Access Track
 - Stock Proof Fence
- Notes:**
- Woodland mixes:** To be planted as random species intermixed.
 - Mulch:** All plants to include 75mm depth of composted bark mulch
 - Deer/Rabbit tube:** Planting to include 1m high suitable deer/rabbit protection for native shrubs and trees. (Product reference Tubex Shelterguards or similar approved).
 - Whips:** All trees and guards to be secured with timber stakes (added when planting).
 - Seeding on Track:** Access track to be seeded with Germinal A25 Agricultural Reinstatement Mix or similar approved.
 - Protection:** Planting areas to be surrounded by stock proof fencing, included in each fence should be a style or gate for maintenance access.

Reproduced by permission of Ordnance Survey on behalf of Her Majesty's Stationery Office.
© Crown Copyright and database right 2010. All rights reserved.

Planting Schedule							
Broadleaf Woodland Mix 1							
Name	Age	Height	Girth	Root	Cntr	Qty	mix%
Alnus glutinosa	1/1	80-100cm		B		123	15.00 %
Betula pubescens	1/1	80-100cm		B		285	35.00 %
Crataegus monogyna	1/1	60-80cm		B		65	8.00 %
Ilex aquifolium		60-80cm		C	3L	41	5.00 %
Pinus sylvestris	2x	80-100cm		RB		97	12.00 %
Sorbus aucuparia	1/1	80-100cm		B		203	25.00 %
						814	6

Landscape Implementation and Maintenance Schedule														
Activity	Frequency per annum	Years (Maintenance 1 to 5 years)	J F M A M J J A S O N D											
			Implementation											
Plant species as per schedule and specification including guards, mulch and ties.	N/A	First available planting season in construction programme												
Specialist Surveys														
Assessment of condition and structure of new tree planting	1	1 to 5												
Woodland Planting														
Check and adjust stakes, ties and rabbit guards twice annually, replacing any that are damaged/missing and removing them in year 4 or 5.	2	1 to 5												
Twice annually glyphosate spot spray to vegetation around base of trees within 0.5m.	2	1 to 5												
Replacement of areas of failed planting.	As required	1 to 5												
Re-firming newly planted trees as required.	1	1 to 3												
Formative pruning to maintain health and vigour.	As required	1 to 5												
Watering of new planting.	As required	1 to 3												

Rev	Description	Drawn	Approved	Date
E	Fencing added	A/JG	R/JC	09/10/19
D	Track detail moved to .006	A/JG	R/JC	23/04/19
C	Base updated	A/JG	R/JC	20/03/19
B	Base updated to rev I	A/JG	LG	13/03/19
A	Planting and track seeding updated	A/JG	LG	08/03/19

TEP | **THE ENVIRONMENT PARTNERSHIP**
Genesis Centre, Birchwood Science Park, Warrington WA3 7BH
Tel 01925 844004 e-mail tep@tep.uk.com www.tep.uk.com

Project
Heyrod Telecoms, Mitigation

Title
Detailed Planting Plan EAS0110F - Brownknowe Field

Drawing Number
D7322.005E

Drawn	Checked	Approved	Scale	Date
A/JG	R/JC	R/JC	1:500 @ A3	23/11/2018